Bruhath Bengaluru Mahanagara Palike.

Yalahanka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

Name of work:-	Asphalting and improvements to roads and drains at A sector, B sector, Judicial layout, Someshwara nagara in ward no:04 of Yelahanka Satellite Town Sub Division (Package-07)			
1) Sanctioned Estimate No. and Date :				
2) Name of Contractor	MSV Constructions Company			
3) Time stipulated for completion of work	6 Months			
4) Date of Commencement of Work	18-09-2020			
5) Date of Completion of Work	6 months			
M B No				
Page No				
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer	Sri Sachin. H. P			
2) Asst. Engineer	Sri Ramasanjeevaiah			
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks
Rs 3,12,18,035/-	3,12,17,000/-	-	-1035/-	

1 **Certified that the above work has been completed with in the stipulated time Sinoted in entrustment**

2 **Certified that above work has been executed satisfactorily**

Ramasanjeevaiah

AE, Ward No :04
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Executive Engineer
Yelahanka Division
BBMP, Bangalore